EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains at Akshrani Layout Dasarahalli W.NO-6
2	Amount of Work Portion	1206834.95
3	Estimated Cost	13.00
4	Name of contractor	Chennakrishna P
5	Agreement No.	326/15-16
6	No and date under which work order issued	326/15-16 24.03.2016
7	Time limit originally fixed for completion	24.06.2016
8	Date of application by the contractor for granting extension of time	8.8.2016
9	Date of receipt of application in the sub division office	28.8.2016
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	1st & Final
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	90 days
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	- No -
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 1500-00
22	Remarks of the EE with the daily rate of penalty proposed	Rs. 2000-00

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

Assistant Executive Engineer
Byatarayanapura Sub Divn.
B.B.M.P. Bangalore

EOT is granted/rejected to the extent of 90 days with Rs 2000/- per penalty

Chief Engineer
Yelahanka Zone Bangalore-92
Yelahanka Zone
Muthath Bangalore Mahanagara
Rangalore 92